

Cycle 1 Project Implementation Update, August 2018

District	Winning PB Project	Project Budget	Lead Dept	Status	Est. Completion Date
1	Bus Shelter at Glendale & Randleman	\$11,000	GDOT	GTA has identified potential alternative location for consideration, but no action yet. ¹	TBD
1	Bus Shelter at Lake Field & Vandalia	\$11,000	GDOT	Completed	September 2016
1	Crosswalk at Vandalia & Randleman	\$20,000	GDOT	Completed	November 2016
1	Turn Lane Randleman & Glendale	\$13,622	GDOT	Completed	October 2016
1	Pool Shade at Warnersville Pool	\$15,000	P&R	Completed	May 2017
1	Refurb Equipment in Woodlea Acres Park	\$8,000	P&R	Completed	Summer 2017
2	Crosswalk for Phillips Avenue	\$6,000	GDOT	Completed	Spring 2017
2	District 2 East-West Bikeway	\$18,000	GDOT	Site Design and Field Review. ²	Fall 2018
2	Greensboro Four/Dudley Alumni Mural	\$10,000	P&R	RFP complete. Meeting held with community in June for community support. ³	September 2018
2	Playprints at Peeler Recreation Center	\$7,000	P&R	Completed	Summer 2017
2	Pool Shade at Peeler Pool	\$15,000	P&R	Completed	May 2017
2	Pool Shade at Windsor Pool	\$15,000	P&R	Completed	May 2017
3	Crosswalk Lawndale & Lake Jeanette	\$10,000	GDOT	Completed	May 2017
3	Bike Lane Improvements	\$30,000	GDOT	Site Design and Field Review. ²	Fall 2018
3	Mural Belle Meade St Parking Deck	\$30,000	GDOT	Completed	Aug 2017
3	Latham Park Emergency Call Box	\$10,000	IT/G911	Completed	June 2017

Cycle 1 Project Implementation Update, August 2018

District	Winning PB Project	Project Budget	Lead Dept	Status	Est. Completion Date
4	Crosswalk Elam & Camden	\$6,000	GDOT	Completed	Sept 2017
4	Crosswalk Spring Garden & Howard	\$20,000	GDOT	Completed	July 2017
4	Walker Avenue Bridge Railing	\$30,000	FO	Agreement is in Raleigh. Awaiting NCDOT approval. ⁴	Winter 2018
4	Greensboro Arboretum Bridge Repair	\$20,000	P&R	Completed	Summer 2017
4	Walker Avenue Painted Walkway	\$5,000	FO	Temporary striping is complete. Final will coincide with other improvements. ⁴	Winter 2018
5	Playprints at Trotter Recreation Center/Hester Park	\$7,000	P&R	Hester Park Phase I Redevelopment should begin in mid-May with an 8-month construction duration and will include the Playprints.	Fall 2018
5	Hester Park Emergency Call Box	\$10,000	IT/G911	Completed	July 2017
5	2 Stone Game Tables	\$20,000	P&R	Completed (Hester & Griffin)	Spring 2017
5	Historic Welcome to Greensboro Sign	\$35,000	GDOT	Will be in a contract with other similar signage projects. ⁵	Fall 2018
All	Bus Tracking Mobile Application	\$90,000	GTA	Completed	September 2016

Department Abbreviation Key

- FO = Field Operations
- G911 = Guilford Metro 911
- GDOT = Greensboro Department of Transportation
- GTA = Greensboro Transit Authority
- IT=Information Technology
- P&R = Parks and Recreation



Cycle 1 Project Implementation Update, August 2018

Additional Project Notes

1. GTA had difficulty obtaining permission from the property owners for the initial bus shelter site at a shopping center. GTA/GDOT is determining the feasibility of a site one block away.
2. GDOT worked with the community for input on alternative strategies. Field visits to determine most feasible and best locations for the signs and markings.
3. Project was temporarily delayed due to tornado, but is back on track for late summer/early Fall 2018.
4. NCDOT rules for bridge design changed mid-stream and returned the engineered drawings to City for revisions. City resubmitted, but NCDOT district field office failed to submit the City's documentation to the state in a timely manner, causing significant delays. The plans are verified in Raleigh and are currently in the Utilities Unit for encroachment review. The City is dependent on NCDOT's schedule to complete these projects.
5. Requires NCDOT approval before construction completion.