

Wet Detention Pond


Record of Construction
Engineer's Certification of Completion

Water Resources Department
Stormwater Management Division
 2602 S. Elm-Eugene St.
 Greensboro, NC 27406
 (336) 373-2055

Project: _____

Date: _____

	<u>Description</u>	<u>Design</u>		<u>As-built</u>	
1	Slope of embankments (3:1 or flatter)				
2	Elevations on the following:				
a	Bottom of clearing, grubbing, & stripping under dam footprint				
b	Bottom of key or cutoff trench				
c	Bottom of pond				
d	Bottom of riser				
e	Top of riser				
f	Water quality orifice				
g	Top of forebay baffle				
g	Invert of inflow & outflow pipe(s)				
3	Top of dam: elevation & width				
4	Bottom width of key or cutoff trench				
5	Compaction requirement of earth work in key or cutoff trench & embankments (e.g. 95% Standard Proctor)				
6	Normal pool depth (measured from top of sediment storage)				
7	Forebay maintenance access provided (top of embankment to pond bottom)				
a	Width of maintenance bench				
8	Barrel seepage control: type & size				
9	Size & material of riser/barrel				
10	Verification of volume:				
a	Permanent sediment storage (ft ³) allocation to forebay & pond				
b	Permanent pool surface area (ft ²)				
c	Temporary water quality volume (ft ³)				
11	Emergency Spillway: width & crest elevation				
12	Waterstops installed (if applicable)				
13	Rebar installed (if applicable)				
14	Size of riser footing (if applicable)				



Wet Detention Pond

Record of Construction
Engineer's Certification of Completion

Water Resources Department
Stormwater Management Division
2602 S. Elm-Eugene St.
Greensboro, NC 27406
(336) 373-2055

**ENGINEER'S CERTIFICATION OF
STORMWATER CONTROL COMPLETION**

I certify that, pursuant to generally accepted engineering standards in the community, it is my professional opinion that the stormwater control(s) labeled as _____ on this plat (or on name of plat) as recorded in PB _____, PG _____ in the Office of the Guilford County Register of Deeds has been completed in conformance with the plans and specifications approved on _____, has its full design volume available, and is functioning as designed.

P.E. SEAL:

SIGNATURE: _____ DATE: _____